GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department – Visakhapatnam Circle- Araku Division- EI Grant- Work "Providing Infrastructure Drinking Water and Sanitation to GTW Hostel for Boys at Jolaput (V) in Munchingiput (M) of Visakhapatnam District. Est.Cost.Rs.335.70 Lakhs"- Sanction of Extension of Agreement Time (EOAT) up to 30.10.2021 without LDs – Orders – Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.RT.No:**373** **Dated:28-09-2020**
Read:-

From the Engineer-in-Chief, Tribal Welfare, A.P., Vijayawada, Lr. No. DEEI /AEEII /AS(B)/Jolaputtu, dt.31/07/2020.

*****

O R D E R:

In the reference read above, the Engineer-in-Chief, Tribal Welfare, Vijayawada has stated that the Superintending Engineer, Tribal Welfare, Visakhapatnam has submitted the EOAT proposals for the work "Providing Infrastructure Drinking Water and Sanitation to GTW Hostel for Boys at Jolaput (V) in Munchingiput (M) of Visakhapatnam District. Est.Cost. Rs.335.70Lakhs" and requested for EOAT up to 30.10.2021 without any LD while submitting representation of Sri N.Sai Bhaskara Rao, Contractor, Kakinada.

2. He has further stated that the Superintending Engineer (Tribal Welfare), Visakhapatnam has stated that Deputy Executive Engineer, Tribal Welfare-Sub-Division, Paderu has after conducting survey by the Revenue Department, the site was finalized and physically handed over the contractor on dt.17.04.2019. Accordingly the work was grounded and executed the foundation concrete, subsequently the Government have issued instructions to cancel all not grounded works which were sanctioned prior to 01.04.2019 and to stop further execution in case of works grounded and expenditure incurred is below 25% of estimate cost to review the necessary of the same. Hence the work was stopped since the expenditure incurred is below 25%. Subsequently Government have accorded permission to go ahead with execution of all the grounded works. Considering the above factors the contractor has now put in a representation requesting to sanction of Extension of Agreement Time up to 30.10.2021 without imposing any fine.

3. The Engineer-in-Chief, Tribal Welfare, Vijayawada has requested to grant Extension of Agreement Time up to 30.10.2021 without imposing any fine.

4. Government after careful examination of the matter and hereby accord permission to the Engineer-in-Chief, Tribal Welfare, Vijayawada for sanction of the Extension of Agreement Time (EOAT) up to 30-10-2021 without LDs for the work "Providing Infrastructure Drinking Water and Sanitation to GTW Hostel for Boys at Jolaput (V) in Munchingput (M) of Visakhapatnam District. Est. Cost. Rs.335.70Lakhs" under EI Grant.

5. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PARDESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Superintendent Engineer, Tribal Welfare, Visakhapatnam.
The District Collector, Visakhapatnam.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The P.S. to Hon'ble Deputy Chief Minister (TW)
The P.S. to Secretary to Government (TW)
SF/SCs.

//FORWARDED:BYORDER//

SECTION OFFICER